

South Florida Water Management District
EVERGLADES CONSTRUCTION PROJECT

BI-WEEKLY PROGRESS REPORT

Note: this report is prepared for progress monitoring purposes only; for additional information contact: Richard Virgil @ (561) 682-6759

Report Date:	010/15/02	Reporting Period:	09/01/02 to 10/15/02																				
Project:	Stormwater Treatment Area 3/4. U.S. 27 Highway Bridges (Construction Phase) Contractor: Anzac Contractors, Inc. of Miami																						
Description:	The U.S. Highway 27 Bridges shall consist of the construction of two (2) – three (3) lane reinforced concrete bridges and excavation of the inflow canal from the North New River Canal to Pump Station G-370.																						
Project Progress Summary of Work Performed this Period: The northbound and southbound bridges have been completed including paving. The contractor is currently installing guardrail and initiating final grading of west swale and median. Contractor to switch traffic to final configuration and complete median work by mid November. All work to be completed by November 30, 2002.																							
Outstanding Issues Which Impact the Project: Anzac and Shaw must come to agreement on limits of asphalt damage caused by Shaw's unloading of crane.																							
Actions Taken: District sent letter to Shaw requiring resolution of issue prior to October 30, 2002. If no agreement reached District will have Anzac repair damage and back charge Shaw pursuant to section 13.07 of the General Conditions.																							
New Issues Which Impact the Project: None.																							
Controlling Items of Work for the Project:																							
Milestone/Activity Description		Estimated Completion Date																					
Construct Northbound detour	√	November 30, 2001																					
Construct Northbound Bridge	√	May 14, 2002																					
Construct Southbound detour	√	May 28, 2002																					
Construct Southbound Bridge	√	October 2, 2002																					
Complete Project		Nov. 30, 2002																					
Project Managers/Resident Engineer's Comments: 8 days of positive float as of 10/15/02, per Contractor's Invoice 16 Change order no. 3 in the amount \$10,498.01 for the following: <table style="width: 100%; border: none;"> <tr> <td style="width: 50%;">• Off-Duty Law Enforcement Officer Credit</td> <td style="width: 50%; text-align: right;">(\$ 3,306.94)</td> </tr> <tr> <td>• Test Pile Credit</td> <td style="text-align: right;">(\$ 3,100.00)</td> </tr> <tr> <td>• Contract Pile Length vs. Actual Pile Length Driven.</td> <td style="text-align: right;">(\$ 9,600.00)</td> </tr> <tr> <td>• L-5-1 Bridge Curb Modification</td> <td style="text-align: right;">\$ 1,482.95</td> </tr> <tr> <td>• Crane Rental</td> <td style="text-align: right;">\$ 2,160.00</td> </tr> <tr> <td>• S-6 Berm Repair</td> <td style="text-align: right;">\$ 7,375.00</td> </tr> <tr> <td>• M.O.T. Mod at Entrance to Village</td> <td style="text-align: right;">\$ 2,770.00</td> </tr> <tr> <td>• Median and Swale Drain</td> <td style="text-align: right;">\$11,534.50</td> </tr> <tr> <td>• Okeelanta Pump Station on L-6 Canal Repair</td> <td style="text-align: right;"><u>\$ 1,182.50</u></td> </tr> <tr> <td style="text-align: right;">Total</td> <td style="text-align: right;">\$10,498.01</td> </tr> </table>				• Off-Duty Law Enforcement Officer Credit	(\$ 3,306.94)	• Test Pile Credit	(\$ 3,100.00)	• Contract Pile Length vs. Actual Pile Length Driven.	(\$ 9,600.00)	• L-5-1 Bridge Curb Modification	\$ 1,482.95	• Crane Rental	\$ 2,160.00	• S-6 Berm Repair	\$ 7,375.00	• M.O.T. Mod at Entrance to Village	\$ 2,770.00	• Median and Swale Drain	\$11,534.50	• Okeelanta Pump Station on L-6 Canal Repair	<u>\$ 1,182.50</u>	Total	\$10,498.01
• Off-Duty Law Enforcement Officer Credit	(\$ 3,306.94)																						
• Test Pile Credit	(\$ 3,100.00)																						
• Contract Pile Length vs. Actual Pile Length Driven.	(\$ 9,600.00)																						
• L-5-1 Bridge Curb Modification	\$ 1,482.95																						
• Crane Rental	\$ 2,160.00																						
• S-6 Berm Repair	\$ 7,375.00																						
• M.O.T. Mod at Entrance to Village	\$ 2,770.00																						
• Median and Swale Drain	\$11,534.50																						
• Okeelanta Pump Station on L-6 Canal Repair	<u>\$ 1,182.50</u>																						
Total	\$10,498.01																						
Note: 25 days added to Contract duration for delays due to rain from beginning of contract to date. New completion date November 30, 2002.																							
(s) Richard P. Virgil, P.E.		10/15/02																					
Signature:		Date:																					