

South Florida Water Management District
EVERGLADES CONSTRUCTION PROJECT

BI-WEEKLY PROGRESS REPORT

Note: this report is prepared for progress monitoring purposes only; for additional information contact:

Report Date: 10/01/02	Reporting Period: 09/15/02 to 09/31/02
Project: Contract No. E-302	
Description: West L-5 Borrow Canal Enlargement	
Project Progress Summary of Work Performed this Period:	
<p>Progress: Work resumed with a large excavator working from the East, and a dragline removing silt at the West end of L-5. Contractor completed the L-5 bridge approaches at pump station S-8. OMD tested with longest tractor-trailer with success. No schedule as of yet for completion.</p>	
Outstanding Issues Which Impact the Project: Evaluated as-built cross sections, approximately 3.8 miles not within acceptable range.	
Actions Taken: Contractor to bring Canal into compliance.	
New Issues Which Impact the Project: Will execute one final Change Order for rip rap at culvert structures, and any additional items as project is final dressed and completed.	
Actions Taken: Requested cost proposal from contractor for additional rip rap at Structures G-204, 205, and 206.	
Controlling Items of Work for the Period:	
Milestone/Activity Description	Location/Estimated Completion Date
Open Bids	SFWMD 12/21/00
Notice to Proceed	03/07/01
Contract Completion	09/05/02
Project Managers/Engineers Comments:	
Signature: Marty Braun, R.E.	Date: 10/01/02