

*South Florida Water Management District*  
**EVERGLADES CONSTRUCTION PROJECT**

BI-WEEKLY PROGRESS REPORT

Note: this report is prepared for progress monitoring purposes only; for additional information contact:

<b>Report Date:</b>	6/05/01	<b>Reporting Period:</b>	5/15/01-5/31/01
<b>Project:</b>	South Hydropattern Restoration Works – Contract C-E224		
<b>Description:</b>	Complete degradation of approximately 4,000 lf of existing East L-6 Levee, partial degradation of approximately 11,000 lf of existing East L-6 Levee, improvement of approximately 15,000 lf of existing West L-6 Levee, construction of five 96" culvert with risers, removal of existing plug south of G-335 and construction of a new plug immediately north of Pump Station S-7		
<b>Project Progress Summary of Work Performed this Period:</b>			
Contract executed. Notice To Proceed issued January 22, 2001. Work completed and awaiting final cross sections.			
<b>Outstanding Issues Which Impact the Project:</b>			
Additional item requested by District: S-6 Diversion work construction.			
<b>Actions Taken:</b>			
Cost included in CO 1. Board approved at May GB. Work substantially completed as of 5/30/01			
<b>New Issues Which Impact the Project:</b>			
<b>Actions Taken:</b>			
<b>Controlling Items of Work for the Period:</b>			
<b>Milestone/Activity Description</b>		<b>Location/Estimated Completion Date</b>	
Open Bids		SFWMD – 12/19/00	
Notice to Proceed		January 22, 2001	
Contract completion		August 20, 2001	
<b>Project Managers/Engineers Comments:</b>			
Project completed ahead of schedule. (s) Raul E. Pellegrino, P.E.			
<b>Signature:</b>		<b>Date: 6/05/01</b>	