

South Florida Water Management District

Everglades Construction Project

MONTHLY CONSTRUCTION PROGRESS REPORT

(Note: This report is prepared for project progress monitoring purposes)

Report Date:	7/26/01	Reporting Period:	6/16/01 - 7/15/01
Project:	STA 3/4 L-5 Widening	Engineer of Record:	Burns & McDonnell
Contract No.:	C-E302	Contractor:	IT Corporation

Description: Widening & deepening existing L-5 Canal for a distance of approximately 8.7 miles. Includes expansion of the South L-5 Levee, replacement of culvert structures G-204, 205 & 206, construction of two berms, two access ramps and one air boat ramp. The project also includes the construction of a new bridge near existing Pump Station S-8 at the Miami Canal.

Project Progress Summary

Scheduled Percent Complete Dollars: (From Approved Baseline Schedule)	21.77%	Actual Percent Complete Dollars: (From Current Schedule)	36.06%
Scheduled Percent Complete Time: (From Current Schedule)	24.27%	Actual Percent Complete Time: (Calculated From Dates)	39.47%
Original Contract M/WBE Goal (%):	10.5	Original Contract M/WBE Attained to Date (%)	53.7
		Projected M/WBE at Completion (%):	10.5

Project Data

Contract:		Payment Status:	
Date of Contract:	1/11/01	Schedule Earned to Date	\$1,513,928
Contract Start Date:	3/1/01	Current Retainage Held	\$151,393
Original Completion Date:	8/30/02		
Liquidated Damages: \$/day	\$1,200	Value Current Stored Materials	\$0
Contract Schedule Status:		Financial Summary:	
Actual Start Date:	3/7/01	Original Contract Amount:	\$4,198,000
Adjusted Completion Date:	1/11/00	Change Orders Approved:	\$0
Current Schedule Completion Date	2/1/02	Revised Current Contract Amount:	\$4,198,000
Approved Contract Time:	Days 548	Change Order Per Cent:	0.00%
		Pending Modifications:	\$0
Time Extensions Requested	Days 0		
Approved Extensions:	Days 0	Pending Revised Contract Amount:	\$4,198,000
Time Extensions Pending	0		
		Remaining Contract Contingency:	\$419,800
Last Schedule Update (Date):	7/15/01		
Ahead (Behind) Schedule	Days 216		
Contract Time Used:	Days 131		

Financial Exceptions & Comments: None at this time

Schedule Exceptions & Comments: None at this time

Project Resident Engineer's Comments: None at this time

Name:	Signature:
Marty Braun	Signature on File