

South Florida Water Management District

**Everglades Construction Project**

**MONTHLY CONSTRUCTION PROGRESS REPORT**

(Note: This report is prepared for project progress monitoring purposes)

<b>Report Date:</b>	11/30/00	<b>Reporting Period:</b>	10/26/2000 – 11/25/2000
<b>Project:</b>	Pump Stations G-310 & G-335	<b>Engineer of Record:</b>	Prescott Folett/Brown & Caldwell
<b>Contract No.:</b>	C-E204	<b>Contractor:</b>	Harry Pepper & Associates
<b>Description:</b>	<p>Outflow Pump Station G-310 is located at the southern tip of the STA-1 West project. The pump station will have a maximum capacity of 3,040 cfs and will discharge to the Loxahatchee National Wildlife Refuge, also known as, WCA 1. The substructure will extend from about -15 feet MSL to an operating floor level of +32 MSL. The superstructure will rise to a height of about +66 MSL. The G-310 project includes construction of the STA-1 West discharge canal and tie-back levees.</p> <p>Outflow Pump Station G-335 is located at the southeastern corner of the STA-2 project. The pump station will have a maximum capacity of 3,040 cfs and will discharge to Conservation area 2A. The substructure will extend from about -15 feet MSL to an operating floor level of +30 MSL. The superstructure will rise to a height of about +64 MSL.</p>		

**Project Progress Summary**

<b>Scheduled Percent Complete Dollars:</b> (From Approved Baseline Schedule)	94.29%	<b>Actual Percent Complete Dollars:</b> (From Current Schedule)	96.00%
<b>Scheduled Percent Complete Time:</b> (From Current Schedule)	113.01%	<b>Actual Percent Complete Time:</b> (Calculated From Dates)	98.18%
Original Contract M/WBE Goal (%):	15.4	Original Contract M/WBE Attained to Date (%)	16.0
		Projected M/WBE at Completion (%):	14.5

**Project Data**

<b>Contract:</b>		<b>Payment Status:</b>	
Date of Contract:	5/26/98	Schedule Earned to Date	\$31,631,668
Contract Start Date:	7/24/98	Current Retainage Held	\$1,641,125
Original Completion Date:	7/22/00		
Liquidated Damages: \$/day	\$6,000	Value Current Stored Materials	\$0
<b>Contract Schedule Status:</b>		<b>Financial Summary:</b>	
Actual Start Date:	7/24/98	Original Contract Amount:	\$31,079,015
Adjusted Completion Date:	10/23/00	Change Orders Approved:	\$1,871,131
Current Schedule Completion Date	11/8/00	Revised Current Contract Amount:	\$32,950,146
Approved Contract Time:	Days 730	Change Order Per Cent:	6.02%
Time Extensions Requested	Days 92	Pending Modifications:	
Approved Extensions:	Days 92	Pending Revised Contract Amount:	\$32,950,146
Time Extensions Pending	0		
Last Schedule Update (Date):	10/26/00	Remaining Contract Contingency:	\$525,685
Ahead (Behind) Schedule	Days -16		
Contract Time Used:	Days 826		

**Financial Exceptions & Comments:**

**Schedule Exceptions & Comments:** No schedule received this month due to closeout  
Subst. Completion G-310 on 10/2, G-335 on 10/11  
Final completion expected by 12/15/00.

**Project Resident Engineer's Comments:** All pending change orders included in above revised Contract Amount.

Name:  
Craig E. Wilson, 561-791-4190, x 4447

Signature:  
On File