

South Florida Water Management District

Everglades Construction Project

MONTHLY CONSTRUCTION PROGRESS REPORT

(Note: This report is prepared for project progress monitoring purposes)

Report Date:	10/30/00	Reporting Period:	9/26/00 - 10/25/2000
Project:	Rotenberger WMA & Pump Station G-410	Engineer of Record:	Zan Kugler, SFWMD
Contract No.:	C-E505	Contractor:	The Murphy Construction Company
Description:	This project is part of the Hydropattern Restoration to the Rotenberger Wildlife Management Area. It includes construction of G-410, a 240 CFS Pump Station, a one mile spreader canal, Culverts G-402 A-D, collection canal along the east side of the WMA, a bypass control levee across L-3 borrow canal and removal of 300 ft of L-4 levee. The levee removal will facilitate the initial hydropattern restoration of the NW corner of WCA-3A and improve conveyance to the Seminole Tribe water supply pump station G-409.		
Project Progress Summary			
Scheduled Percent Complete Dollars: <small>(From Approved Baseline Schedule)</small>		Actual Percent Complete Dollars: <small>(From Current Schedule)</small>	
98.62%		100.00%	
Scheduled Percent Complete Time: <small>(From Current Schedule)</small>		Actual Percent Complete Time: <small>(Calculated From Dates)</small>	
101.29%		100.00%	
Original Contract M/WBE Goal (%):		Original Contract M/WBE Attained to Date (%):	
14.9		13.8	
		Projected M/WBE at Completion (%):	
		14.7	
Project Data			
Contract:		Payment Status:	
Date of Contract:	9/20/99	Schedule Earned to Date	\$2,508,651
Contract Start Date:	9/30/99	Current Retainage Held	\$250,865
Original Completion Date:	9/28/00		
Liquidated Damages: \$/day	\$1,500	Value Current Stored Materials	\$0
Contract Schedule Status:		Financial Summary:	
Actual Start Date:	9/30/99	Original Contract Amount:	\$2,474,000
Adjusted Completion Date:	9/28/00	Change Orders Approved:	\$34,651
Current Schedule Completion Date	10/19/00	Revised Current Contract Amount:	\$2,508,651
Approved Contract Time: Days	365	Change Order Per Cent:	1.40%
		Pending Modifications:	\$0
Time Extensions Requested Days	0		
Approved Extensions: Days	0	Pending Revised Contract Amount:	\$2,508,651
Time Extensions Pending	0		
		Remaining Contract Contingency:	\$82,126
Last Schedule Update (Date):	10/26/00		
Ahead (Behind) Schedule Days	1		
Contract Time Used: Days	393		
Financial Exceptions & Comments: None			
Schedule Exceptions & Comments: Substantial completion achieved 10/6/00 Final Completion achieved 10/19/00			
Project Resident Engineer's Comments: None at this time			
Name: Allen Champagne		Signature: Signature on file	