

South Florida Water Management District

Everglades Construction Project

MONTHLY CONSTRUCTION PROGRESS REPORT

(Note: This report is prepared for project progress monitoring purposes)

Report Date: 11/25/98	Reporting Period: 10/25/98 - 11/25/98
Project: STA5	Engineer of Record: Burns & McDonnell
Contract No.: C-E503	Contractor: Gilbert Southern Corp.
Description: STA-5 contains 5120 acres which will provide about 4100 acres of wetlands.	
Project Progress Summary	
Scheduled Percent Complete Dollars: (From Approved Baseline Schedule)	Actual Percent Complete Dollars: (From Current Updated Schedule)
99.00%	90.00%
Scheduled Percent Complete Time: (From Approved Baseline Schedule)	Actual Percent Complete Time: (From Current Updated Schedule)
91.50%	86.00%
Original Contract M/WBE Goal (%):	Original Cont. M/WBE Attained to Date (%)
19.00%	11.10%
Change Order M/WBE Goal (%)	Change Order M/WBE Attained to Date (%)
0.00%	0.00%
Project Data	
Contract:	
Date of Contract:	11/5/97
Contract Start Date:	11/15/97
Contract Completion Date:	12/30/98
Liquidated Damages: \$/day	\$4,200.00
Payment Status:	
Paid to Date:	\$9,839,813.12
Current Retainage Held:	\$546,825.00
Outstanding Payments:	\$0.00
Value Cur. Stored Materials:	\$0.00
Contract Schedule Status:	
Actual Start Date:	11/15/97
Approved Comp. Date:	12/30/98
Cur. Est. Comp. Date:	12/30/98
Approved Contr. Time:	410 days
Time Ext. Requested:	7
Time Ext. Approved:	0
Time Ext. Pending:	0
Last Sch. Update: (Date)	11/25/98
Ahead (Behind) Sch.: (Days)	0
Contr. Time Used:	375
Financial Summary:	
Original Contr. Amount:	\$10,936,500.00
Change Orders Approved:	\$0.00
Rev. Cur. Contract Amt.	\$10,936,500.00
Change Order Percent:	0.00%
Pending Modifications:	(\$337,248.32)
Pending Rev. Contract Amt.:	0
Miscellaneous Financial:	0
Financial Exceptions and Comments: None	
Schedule Exceptions and Comments: None	
Project Resident Engineer's Comments:	
Name: Allen Champagne	Signature: Signature on File

South Florida Water Management District

Everglades Construction Project

MONTHLY CONSTRUCTION PROGRESS REPORT