

South Florida Water Management District

Everglades Construction Project

MONTHLY CONSTRUCTION PROGRESS REPORT

(Note: This report is prepared for project progress monitoring purposes)

Report Date: 6/30/99	Reporting Period: 5/26/99 to 6/25/99
Project: STA5 Discharge Canal	Engineer of Record: Burns & McDonnell
Contract No.: C-E504	Contractor: Team Land Development Inc.
Description: Construction of Discharge Canal, Perimeter Levee, Exterior Levee, Seepage Collection Canal, Inflow Mound & Access Bridge	
Project Progress Summary	
Scheduled Percent Complete Dollars: (From Approved Baseline Schedule)	100.00%
Scheduled Percent Complete Time: (From Approved Baseline Schedule)	100.00%
Original Contract M/WBE Goal (%):	19.00%
Actual Percent Complete Dollars: (From Current Updated Schedule)	100.00%
Actual Percent Complete Time: (From Current Updated Schedule)	100.00%
Original Cont. M/WBE Attained to Date (%):	13.53%
Projected M/WBE at Completion (%):	19.00%
Project Data	
Contract:	
Date of Contract:	6/26/98
Contract Start Date:	6/26/98
Contract Completion Date:	6/25/99
Liquidated Damages: \$/day	\$1,000.00
Payment Status:	
Paid to Date:	\$3,390,484.00
Current Retainage Held:	\$171,774.00
Outstanding Payments:	\$0.00
Value Cur. Stored Materials:	\$0.00
Contract Schedule Status:	
Actual Start Date:	6/26/98
Approved Comp. Date:	6/25/99
Cur. Est. Comp. Date:	6/24/99
Approved Contr. Time:	365 days
Time Ext. Requested:	0
Time Ext. Approved:	0
Time Ext. Pending:	0
Last Sch. Update: (Date)	6/24/99
Ahead (Behind) Sch.: (Days)	1
Contr. Time Used:	365
Financial Summary:	
Original Contr. Amount:	\$3,435,484.00
Change Orders Approved:	< \$45,000.00 >
Rev. Cur. Contract Amt.	\$3,390,484.00
Change Order Percent:	-1.31%
Pending Modifications:	\$0.00
Pending Rev. Contract Amt.:	0
Remaining Contract Contingency:	\$0.00
Financial Exceptions and Comments: None.	
Schedule Exceptions and Comments: None.	
Project Resident Engineer's Comments: None.	
Name: Allen Champagne	Signature: Signature on File