

South Florida Water Management District

**Everglades Construction Project**

**MONTHLY CONSTRUCTION PROGRESS REPORT**

(Note: This report is prepared for project progress monitoring purposes)

<b>Report Date:</b>	7/26/01	<b>Reporting Period:</b>	6/16/2001 - 7/15/2001
<b>Project:</b>	STA 3/4 Supply Canal	<b>Engineer of Record:</b>	Burns & McDonnell
<b>Contract No.:</b>	C-E301	<b>Contractor:</b>	IT Corporation

**Description:** The STA 3/4 Supply Canal consists of excavation of approximately eleven (11) miles of new canal from the Miami Canal to the western end of STA 3/4 Distribution Canal and construction of the associated levees and seepage canal; gross excavation for the new pump stations (G-370 and G-372); land preparation including clearing, disking, and backfilling of existing canals and field ditches within the project footprint.

**Project Progress Summary**

<b>Scheduled Percent Complete Dollars:</b> (From Approved Baseline Schedule)	22.01%	<b>Actual Percent Complete Dollars:</b> (From Current Schedule)	44.95%
<b>Scheduled Percent Complete Time:</b> (From Current Schedule)	19.35%	<b>Actual Percent Complete Time:</b> (Calculated From Dates)	37.29%
<b>Original Contract M/WBE Goal (%):</b>	28.5	<b>Original Contract M/WBE Attained to Date (%):</b>	39.1
		<b>Projected M/WBE at Completion (%):</b>	28.5

**Project Data**

<b>Contract:</b>		<b>Payment Status:</b>	
Date of Contract:	1/18/01	Schedule Earned to Date	\$4,183,599
Contract Start Date:	2/14/01	Current Retainage Held	\$418,360
Original Completion Date:	4/20/03		
Liquidated Damages: \$/day	\$1,000	Value Current Stored Materials	\$0
<b>Contract Schedule Status:</b>		<b>Financial Summary:</b>	
Actual Start Date:	2/14/01	Original Contract Amount:	\$9,259,584
Adjusted Completion Date:	4/20/03	Change Orders Approved:	\$47,950
Current Schedule Completion Date	4/18/02	Revised Current Contract Amount:	\$9,307,534
Approved Contract Time:	Days 796	Change Order Per Cent:	0.52%
		Pending Modifications:	\$60,884
Time Extensions Requested	Days 0		
Approved Extensions:	Days 0	Pending Revised Contract Amount:	\$9,368,418
Time Extensions Pending	0		
		Remaining Contract Contingency:	\$878,008
Last Schedule Update (Date):	7/15/01		
Ahead (Behind) Schedule	Days 367		
Contract Time Used:	Days 152		

**Financial Exceptions & Comments:** None at this time

**Schedule Exceptions & Comments:** None at this time.

**Project Resident Engineer's Comments:** Project on schedule for early completion

Name:	Signature:
Allen Champagne	Signature on File